

**Revised Construction Update
Montpelier Transportation Projects**

Project Location: State Street, Main Street, and VT 12 – Elm Street - Work to include milling, paving, manhole and drainage structure adjustments and extensive sidewalk improvements. VT 12-Northfield Street - new water, sewer, storm water improvements, sidewalks and a stabilized road base.

REVISION: Dubois Construction will be working on Northfield Street on Friday (11/24). They will be raising the water valves to the grade of the new pavement and preparing driveways for paving. General clean-up throughout the project will also occur.

Thanksgiving Holiday Break: No work will be performed on the downtown project from Wednesday afternoon (11/22) through Sunday (11/26). Work on punch list items will resume on Monday (11/27).

Work on the downtown paving project and Northfield Street project is expected to wrap up for the winter by the end of next week (12/1), weather permitting. Crews will return in the spring of 2018 to resume work on both projects. Prior to work starting in the spring, an overview of the work schedule and locations will be provided.

Week of November 27th, 2017

State/Main/Elm Streets – Day Work

- Crews will continue cleaning out the drainage inlets along the sides of the streets on State/Main and Elm Street. Street parking will be blocked off and re-opened as the work is completed.
- Weather permitting, crews may continue to address minor punch list items.

Traffic - Travel will be reduced to one lane with alternating one-way traffic maintained by flaggers. Motorists can expect traffic delays all week.

Northfield Street Update

Crews will be paving driveway entrances and completing the pavement markings, weather permitting. General clean-up will also occur throughout the project.

Traffic: Alternating one-way traffic will be maintained during pavement marking operations.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates will be posted on www.roadworkupdates.com, The City of Montpelier's Front Porch Forum and Facebook Pages, Montpelier Alive's Facebook Page and Makeover Montpelier's Facebook Page.

**Final Construction Update
Roxbury Northfield (VT 12A)
ER STP 0187(13)**

Project Location: The project extends along VT 12A from about $\frac{3}{4}$ of a mile north of the Granville/Roxbury Town Line in Roxbury to the Northfield Village Limits for a distance of 9.6 miles.

Thanksgiving Holiday Break: No work will be performed on the project from Wednesday afternoon (11/22) through Sunday (11/26). Crews will return to address minor punch list items the week of November 27th.

Week of November 27th, 2017

Final Construction Update

This project is nearing completion. Crews will be completing line striping on side road entrances (weather permitting), installing a few more traffic signs and performing general clean-up work.

All scheduled work on the project is expected to wrap up this week, if the weather allows. The project will be subject to a final inspection by VTtrans representatives which could result in additional punch list items.

This will be the final weekly construction update issued for the project.

Traffic – Minor traffic delays are expected this week.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates will be posted at www.roadworkupdates.com.

Construction Update
Middlesex – US 2 Bridge Replacement
IM 089-2(41)

Project Location: Bridge 55 is located on US 2 in Middlesex approximately 1.9 miles east of the intersection of US 2/VT 100B and spans over Interstate 89 and the New England Central Railroad (NECR) line. This is a multi-year project with construction starting in 2016 and completion scheduled for 2018.

Thanksgiving Holiday Break: No work will be performed on the project from Wednesday afternoon (11/22) through Sunday (11/26). Work will resume Monday (11/27).

Week of November 27th, 2017

Crews will also continue forming the new bridge deck. A sheet pile wall will be installed on the west (Middlesex) end of the project which will temporarily provide support to the new US 2 alignment.

Daily single lane closures can be expected on I-89 and US 2, weather permitting.

Traffic –Traffic delays can be expected this week on US 2 and I-89.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates and project photos are posted at <http://www.us2middlesex.vtransprojects.vermont.gov/> .